BRUHATH BANGALORE MAHANAGARA PALIKE

Name of the Work : Improvements to 1st cross, 1st 'A' Cross 1st 'B' cross, 2nd 'D' cross, 3rd cross, 4th main & 5th main roads of Defence Colony Bagalagunte in Ward No.14, BBMP, Bangalore.

Name of Agency : **Technical Manager (West),** KRIDL, Bangalore.

REPORT FOR
EXECUTIVE ENGINEER,
DASARAHALLI DIVISION
BBMP, BANGALORE.

THIRD PARTY INSPECTION CONSULTANTS

CIVIL XPERTS
CONSULTANTS & TESTING CENTER

ISO 9001 : 2008 & NABL ACCREDITED AS PER ISO/IEC: 17025-2005

#174, Sri Ranga Complex, Amruth Nagara Main Road, New Bank Colony, Konanakunte, Bangalore - 560062 | Mob : +91 97429 59595
Ph : 080 26322565 | e-mail : civilexpertsltd@gmail.com | URL : www.civilexperts.in

CIVIL XPERTS
ISO 9001:2008
CONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

Name of Work : Improvements to 1st cross, 1st 'A' Cross 1st 'B' cross, 2nd 'D' cross, 3rd cross, 4th main & 5th main roads of Defence Colony Bagalagunte in Ward No.14, BBMP, Bangalore.

Name of Client	:	**Executive Engineer,** Dasarahalli Division, BBMP, Bangalore.
Contractor/Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
Total Cost	:	Rs.50 Lakhs
Date of Inspection	:	24.06.2017
Status of Bill	:	1st & Final Bill
In the Presence of	:	Assistant Engineer,Ward no.14,BBMP,
	:	(b) **Mr. Mohan.G,** Site Engineer M/s Civil Experts Consultants & Testing Center,

3rd Party Compliance Report

Sl.No	Description of the Item		Comments / observations
1	Earthwork Excavation of manual means in Ordinary soil involving an average horizontal		Work done up to the billed quantity and Quality is satisfactory
2	Removing BS slab of drain and stacking etc ...		Work done up to the billed quantity and Quality is satisfactory
3	Providing and Laying in Position Plain cement concrete of mix 1:4:8 withv OPC cement @ 180kgs with 40mm and down size aggregates		Work done up to the billed quantity and Quality is satisfactory

For Civil Experts Consultants

Authorised Signatory

CIVIL XPERTS
ISO 9001:2008
CONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

4	Providing and constructing Basalt stione masonry in foundation in cement mortor 1:6 stone hammered dressed in course not less than 20cms high		Work done up to the billed quantity and Quality is satisfactory
5	Providing and removing centering shuttering strutting propping etc for concrete Drain work		Work done up to the billed quantity and Quality is satisfactory
6	Providing and in Position Plain cement concrete of mix 1:3:6 with OPC cement @220 kgs 20mm and down size		Work done up to the billed quantity and Quality is satisfactory
7	construction of Unreinforced cement concrete pavement thickness 100mm over a prepared sub base with OPC cement		Work done up to the billed quantity and Quality is satisfactory
8	Vaccum de watering with vaccum pump and suction mat and compaction with skin floater clubbed with floater		Work done up to the billed quantity and Quality is satisfactory
9	Providing concrete Groove cutting for width of 5mm to 10mm and depth 80mm to 100mm		Work done up to the billed quantity and Quality is satisfactory
10	Refixing stone slabs of drains and pointing in CM 1:3 etc		Work done up to the billed quantity and Quality is satisfactory
11	Providing Granite slabs quality roughly dressed and fixed in cement mortar 1:6 including fixing curing etc		Work done up to the billed quantity and Quality is satisfactory

For Civil Experts Consultants

Authorised Signatory

CIVIL XPERTS
ISO 9001:2008
CONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

12	Providing TMT steel reinforcement for RCC work including straightening cutting bending hooking placing in position		Work done up to the billed quantity and Quality is satisfactory
13	Suppying and fixing precast reinforcement cement concrete slab 10cms thick of m20 grade concrete		Work done up to the billed quantity and Quality is satisfactory
14	Providing granite slabs of selected quality roughly dressed havinf a size of 7.5 cms thick and fixed in cement mortar (1:6) including fixing curing ete., complete.		Work done up to the billed quantity and Quality is satisfactory
15	KSRRB 300-Compaction KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during rolling including cost of all labour, HOM of machinery complete as per specifications. MORTH / Chapter 3		Work done up to the billed quantity and Quality is satisfactory

For Civil Experts Consultants

Authorised Signatory

CIVIL XPERTS
ISO 9001:2008
CONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

16	KSRRB 400 Granular Sub-Base with Coarse Graded Material (table 400-2) KSRRB M400-7. Construction of granular sub-base by providing Coarse graded crushed stone aggregates of granite / trap / basalt material, speading in uniform layers with motor grader on prepared surface, mixing by mix in place method with rotavator at OMC, and compacting with vibratory		Work done up to the billed quantity and Quality is satisfactory
17	KSRRB M400- Wet Mix Macadam KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and		Work done up to the billed quantity and Quality is satisfactory
18	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications. MORTH Specification No. 502		Work done up to the billed quantity and Quality is satisfactory

For Civil Experts Consultants

Authorised Signatory

CIVIL XPERTS
ISO 9001:2008
CONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

19	KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH specification clause 501		Work done up to the billed quantity and Quality is satisfactory
20	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH/Chapter 5		Work done up to the billed quantity and Quality is satisfactory
21	KSRRB 500-11. Providing and laying bituminous macadam on prepared surface with crushed coarse aggregates as per design mix formula for base / binding course including loading of aggregates with F.E. loader, hot mixing of stone aggregates and bitumen in hot mix plant, transporting the mixd material in tipper to paver and laying mixed materials with paver finisher to the required level and grade,		Work done up to the billed quantity and Quality is satisfactory

For Civil Experts Consultants

Authorised Signatory

CIVIL XPERTS
ISO 9001:2008
CONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

22	KSRRB M500-19. Providing and laying bituminous concrete 40 mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH		Work done up to the billed quantity and Quality is satisfactory
23	Road marking with hot applied thermoplastic compound with reflectrising glass beads		Work done up to the billed quantity and Quality is satisfactory

Authorised Signatory
For Civil Experts Consultants

Authorised Signatory